

Report

Function test liquid based leak detector LAG

Site of facility

Company

First name / last name

Street

Postcode / city

Product

LAG-13 KR

Approval: Z-65.24-380 or CE or ÜHP

LAG-14 ER

Approval: Z-65.24-1 or CE or ÜHP und ATEX Type Examination Certificate

Checklist

Results of visual inspection of the system: Installation as per instructions, no visible damage.

The system was tested by opening the test valve.

The leak detection fluid escaped at a flow rate of at least 0.5 l/min.

When the probe was removed, the device triggered visual and audible alarms.

When the Test key was pressed, the device triggered visual and audible alarms.

The audible alarm can be acknowledged.

The operation and alarm lamps function properly.

The level of the leak detection fluid is correct.

Notes

Date of test:

Specialised company (as per WHG (AwSV)):

Company

First name / last name

Street

Postcode / city

Signature/stamp